



# HERITAGE RESTORATION, INC.

122 Manton Ave, Box #7  
Providence, RI 02909  
Office/Fax (401) 490-0888  
[www.heritagerestoration.net](http://www.heritagerestoration.net)

---

*Massachusetts Incorporation as Heritage Restoration and Preservation*

## Weekly Work Summary

**Project Name:** First Congregational Church

**Date:** October 25th, 2011

**Owner:** First Congregational Church

**Address:** 281 High Street

Bristol, RI 02809

This has been a short week with Thanksgiving. Heritage will not be on site Friday. Andy will likely be here Friday and perhaps the weekend working on the Bell Tower roof. James will likely be here on Friday working on the slate. Both know how to get in and lock up. We do not expect anyone else to be around the remainder of the week.

### **Description:**

#### **Sanctuary Roof**

North side slate roof has been progressing. James almost done installing the copper transition flashing and with the last 2 courses of slate. He'll move to the south side next week.

#### **Heating**

Heat is working fine in both the Sanctuary and DeWolf room. The remaining radiator covers have been painted to match the wall color. The holes in the floor from the old heat pipes have been covered and painted. Mello will continue to tweak the system as needed.

#### **Basement/Sanctuary**

Keith has finished filling in the foundation stones with the help of John Lannin and his crew. Keith has started working on the block retaining wall and will continue with that next week.

We have installed the last of the drainage pipe around the front wall and the south footing.

We will start on the bulkhead foundation soon.

#### **Bell**

The bell has been cribbed in place with a wheeled dolly under it. The A-frames, yoke and wheel have been removed. The A-frames and yoke have been sent to a machine shop to be fitted with bushings, sandblasting and powder coating. We had the crane from



**HERITAGE  
RESTORATION,  
INC.**

122 Manton Ave, Box #7  
Providence, RI 02909  
Office/Fax (401) 490-0888  
[www.heritagerestoration.net](http://www.heritagerestoration.net)

---

*Massachusetts Incorporation as Heritage Restoration and Preservation*

Goreman Roofing help us get the 650 lbs of parts out of the tower. The wheel will be restored and repaired by Heritage. Bell should be usable in about 3 weeks.

**Bell Tower Roof**

Andy has been busy installing the copper roof. Around 1/3 of the copper has been installed and soldered.

Site Manager

Robert J. Cagnetta

Project Supervisor

Jeremy Ballard